Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final*** (For Other Works) Date...../...../2014

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Kodigehalli**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional Work Code:**008-14-000015**

Schedule Docket No. Head of Account: Est.Cost: **20.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): **Construction of CC Drain and Cement Concrete Road in Kodigehalli Village in Ward No. 08 (Kodigehalli) Kodigehalli Sub Division.**

Name of Contractor and Full Address : ***Sri Ninganagowda V Patil, Contractor, #57/7, 2nd Main Road, Ganganagara Layout R.T Nagara (P) Bangalore-32.***

Reference to Agreement No. **EE/BTP/BBMP/E-PMT/257/2013-14** Date: **31.01.2014**

Certified that the measurements were taken by me on and recorded of Pages of measurement Book No. and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within	
2) Deduct amount to be held in reserve being .....percent Rs.....	
3) " Balance	
4) Deduct Payment:	
a) Amount of previous payment as in the Office Cash Book Voucher	1957320
No.....Dated.....S.D. No..... Amount	
adjusted towards cash advance recovery of	
b) Payments Now made — cost store or other material supplied.	19573
recovery of amount creditable to this/other work	78293
Amount paid on this bill Cheque / Cash.	117439
5) Balance being unpaid value of work done held in reserve.	19573
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	1957
7) Net amount due to or from Contractor unadjustments items.	21260
8) Advance to Contractor for materials brought to site (as detailed) within.	500
9) Value of Government materials supplied.	
Total amount adjusted -	258595

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands) (For use in the Office)

Witness

1.

2.

Stamp

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment **Executive Engineer**

Sl. No.	Descriptions	Unit
1	KSRRB 300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications. with all lead and lift etc complete as per specifications and directions of engineer in charge of the work.	Cum
2	KSRB 2-2.1 : earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in **Ordinary Soil** not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2.1(b) / 2.3.5,with all lead and lift etc complete as per specifications and directions of engineer in charge of the work.	Cum
3	KSRB-4-1.3 : Providing and laying in position **plain cement concrete of mix M 7.5** withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. with all lead and lift etc complete as per specifications and directions of engineer in charge of the work.	**Cum**
4	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix **M20** withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications. Specification. No. KBS 4.1,4.6, with all lead and lift etc complete as per specifications and directions of engineer in charge of the work.	**Cum**
5	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3 with all lead and lift etc complete as per specifications and directions of engineer in charge of the work.	**Qtl**
6	KSRB 4-6.7 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 with all lead and lift etc complete as per specifications and directions of engineer in charge of the work.	**Sqm**
7	RCC Precast Covering Slab for Drain (10cm Thick)	
8	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC)for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 for raft foundation, column footing, main and secondary beams. with all lead and lift etc complete as per specifications and directions of engineer in charge of the work.	Cum
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	275.62	65.55	18066.89	275.62	18066.89	
-	-	8.90	150.98	1343.72	8.90	1343.72	
-	-	168.73	4269.39	720374.17	168.73	720374.17	
-	-	36.32	5611.56	203811.86	36.32	203811.86	
-	-	23.61	7343.82	173387.59	23.61	173387.59	
-	-	329.48	269.72	88867.35	329.48	88867.35	
-	-	75.00	1238.76	92908.50		92908.50	
-	-	102.38	6432.56	658565.49	75.00	658565.49	
				1957326.00		**1957326.00**	

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.